

ID :2976 bhadragaad bridge \_ \_ \_ \_ \_

on Chainage 7.200 of Ghat Ramani motor road

In District Chamoli Under PD Karnprayag Division

---

## Bridge Inventory Report

Division: PD Karnprayag

Data not-yet finalized

### General

Name of Division : 36

Revenue Block Name : 9

Chainage (at Mid Point) : 7.200

Road/ Segment Name : 177

Bridge Type : Road Over Bridge

Structure No : 8/2

Feature Intersected : bhadragaad

Name of Bridge : bhadragaad bridge

Nearest Town : ghat

Latitude (Northing) : 30.16574900

Longitude (Easting) : 79.27005300

Construction Year : 1998

Inventory Year : 2022

### Geometric

Overall length (in meter) : 36.50

Total No of Span : 1

Maximum Span (in meter) : 36.50

Span Arrangement : 1\*36.50

No of Lane : 1.000

Overall Width (m) : 5.000

Carriageway Width (m) : 4.200

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B  
Load Rating : Class B  
Super-Structure  
Superstructure Type : Truss  
Superstructure Material : Reinforced concrete  
Wearing Coat Type : Cement Concrete  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : other  
Bearing type : POT PIN  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Raft  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : no protection work provided  
Bank Protection Right Side of Up-stream : no protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : Er.Uday Pratap Singh

