

ID :3034 JHODHAR _ _ _ _ _

on Chainage 14.300 of Vijaypur Pharpani road

In District Nainital Under PD Nainital Division

Bridge Inventory Report

Division: PD Nainital

Data not-yet finalized

General

Name of Division : 9

Revenue Block Name : 78

Chainage (at Mid Point) : 14.300

Road/ Segment Name : 5503

Bridge Type : Pedestrian Bridge

Structure No : 1

Feature Intersected : JHODHAR NALA

Name of Bridge : JHODHAR

Nearest Town : Haldwani

Latitude (Northing) : 29.25200100

Longitude (Easting) : 79.63927300

Construction Year :

Inventory Year : 2023

Geometric

Overall length (in meter) : 16.10

Total No of Span : 1

Maximum Span (in meter) : 16.10

Span Arrangement : 1x16.10m

No of Lane : 1.000

Overall Width (m) : 2.300

Carriageway Width (m) : 2.300

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Ved Prakash

