

ID :3049 13 m Devidhar Gadera Pedestrian Bridge _____

on Chainage 22.475 of Masta madmaheshwar Bridle Road

In District unknown Under CD Ukhimath Division

Bridge Inventory Report

Division: CD Ukhimath

Data not-yet finalized

General

Name of Division : 40

Revenue Block Name :

Chainage (at Mid Point) : 22.475

Road/ Segment Name : 5436

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Devidhar Gadera

Name of Bridge : 13 m Devidhar Gadera Pedestrian Bridge

Nearest Town : Ukhimath

Latitude (Northing) : 30.60141400

Longitude (Easting) : 79.17327800

Construction Year : 1998

Inventory Year : 2023

Geometric

Overall length (in meter) : 13.00

Total No of Span : 1

Maximum Span (in meter) : 13.00

Span Arrangement : 1x13

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre : 1660.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Steel rolled section

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er pawan kumar

