

ID :314 Suni Gad _ _ _ _ _

on Chainage 34.722 of Karanprayag Dhardungi Maikhura Kandara Sonla state highway

In District Chamoli Under TD Gaucher Division

Bridge Inventory Report

Division: TD Gaucher

Data not-yet finalized

General

Name of Division : 38

Revenue Block Name : 11

Chainage (at Mid Point) : 34.722

Road/ Segment Name : 367

Bridge Type : Motor Bridge High Level

Structure No : 35/1

Feature Intersected : Suni gad gadhera

Name of Bridge : Suni Gad

Nearest Town : Sunali

Latitude (Northing) : 30.27926900

Longitude (Easting) : 79.32888800

Construction Year : 1998

Inventory Year : 2022

Geometric

Overall length (in meter) : 30.30

Total No of Span : 1

Maximum Span (in meter) : 30.30

Span Arrangement : 1x30.30

No of Lane : 1.000

Overall Width (m) : 4.250

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.950

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Reinforced Elastomeric Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : Mohammad Rashid

