

ID :316 Adibadri-Nauti motor road _ _ _ _ _

on Chainage 13.150 of road unknown

In District Chamoli Under TD Gaucher Division

Bridge Inventory Report

Division: TD Gaucher

Data not-yet finalized

General

Name of Division : 38

Revenue Block Name : 11

Chainage (at Mid Point) : 13.150

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 14/1

Feature Intersected : Khet Gadhera

Name of Bridge : Adibadri-Nauti motor road

Nearest Town : Adibadri

Latitude (Northing) : 30.13722400

Longitude (Easting) : 79.19621000

Construction Year : 1992

Inventory Year : 2021

Geometric

Overall length (in meter) : 24.38

Total No of Span : 1

Maximum Span (in meter) : 24.38

Span Arrangement : 1x24.38

No of Lane : 1.000

Overall Width (m) : 4.300

Carriageway Width (m) : 4.300

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Steel rolled section

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

