

ID :3268 RCC pedestrian bridge at Hakhniya Gadhera _ _ _ _ _

on Chainage 3.000 of Bungidhar Mehalchori Bachuwaban Talwari motor road

In District Chamoli Under CD Gairsain Division

Bridge Inventory Report

Division: CD Gairsain

Data not-yet finalized

General

Name of Division : 126

Revenue Block Name : 15

Chainage (at Mid Point) : 3.000

Road/ Segment Name : 363

Bridge Type : Pedestrain Bridge

Structure No : 3/2

Feature Intersected : Hakhniya Gadhera

Name of Bridge : RCC pedestrian bridge at Hakhniya Gadhera

Nearest Town : Gairsain

Latitude (Northing) : 29.99560800

Longitude (Easting) : 79.44096100

Construction Year : 2022

Inventory Year : 2023

Geometric

Overall length (in meter) : 15.60

Total No of Span : 1

Maximum Span (in meter) : 15.00

Span Arragment : 1X15

No of Lane : 1.000

Overall Width (m) : 2.400

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 2.400

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumechs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : cc plum masonry block provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Anirudh Rawat

