

ID :3290 Ghatbagad Bridle Bridge \_ \_ \_ \_ \_

on Chainage 1.500 of road unknown

In District Rudraprayag Under CD Ukhimath Division

---

## Bridge Inventory Report

Division: CD Ukhimath

Data not-yet finalized

### General

Name of Division : 40

Revenue Block Name : 16

Chainage (at Mid Point) : 1.500

Road/ Segment Name :

Bridge Type : Pedestrain Bridge

Structure No : 1/2

Feature Intersected : Quar gadhera

Name of Bridge : Ghatbagad Bridle Bridge

Nearest Town : mansuna

Latitude (Northing) : 30.54375600

Longitude (Easting) : 79.15599900

Construction Year : 1985

Inventory Year : 2023

### Geometric

Overall length (in meter) : 24.00

Total No of Span : 1

Maximum Span (in meter) : 24.00

Span Arragment : 1x24

No of Lane : 1.000

Overall Width (m) : 1.900

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 1577.000

OFL Ordinary Flood Level : 1573.000

LWL Low Water Level : 1572.500

Design Velocity (m/Sec) :

Design Discharge (Cumechs) :

Soffit Level at Centre : 1582.000

Road Level at Centre : 1582.000

Design Scour Level at Pier : 0.000

Design Scour Level at Abutments : 0.000

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Truss

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Steel rolled section

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Pawan Kumar

