

ID :3307 vishwanath Gadera \_ \_ \_ \_ \_

on Chainage 30.400 of Ghansali Koti Akhodi Hulanakhal Moolgarh motor road

In District Tehri Under TD Ghansaali Division

---

## Bridge Inventory Report

Division: TD Ghansaali

Data not-yet finalized

### General

Name of Division : 45

Revenue Block Name : 19

Chainage (at Mid Point) : 30.400

Road/ Segment Name : 171

Bridge Type : Motor Bridge High Level

Structure No : 3

Feature Intersected : vishwanath Gadera

Name of Bridge : vishwanath Gadera

Nearest Town : Akhori

Latitude (Northing) : 30.45853050

Longitude (Easting) : 78.78513050

Construction Year : 1980

Inventory Year : 2023

### Geometric

Overall length (in meter) : 21.00

Total No of Span : 1

Maximum Span (in meter) : 21.00

Span Arrangement : 21

No of Lane : 1.000

Overall Width (m) : 5.400

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

