

ID :3333 15.00 Mtr span light folding truss Bridge at kanegad Gadhera \_ \_ \_ \_ \_

on Chainage 3.000 of road unknown

In District Bageshwar Under CD Kapkot Division

---

## Bridge Inventory Report

Division: CD Kapkot

Data not-yet finalized

### General

Name of Division : 6

Revenue Block Name : 72

Chainage (at Mid Point) : 3.000

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : Kanalgad Gadhera

Name of Bridge : 15.00 Mtr span light folding truss Bridge at kanegad Gadhera

Nearest Town : khati

Latitude (Northing) : 30.12100300

Longitude (Easting) : 79.95227700

Construction Year : 2021

Inventory Year : 2023

### Geometric

Overall length (in meter) : 15.00

Total No of Span : 1

Maximum Span (in meter) : 15.00

Span Arrangement : 1x15

No of Lane : 1.000

Overall Width (m) : 1.400

Carriageway Width (m) : 1.400

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Severe

Seismic Importance factor : 1.2

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Not Provided

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

