

ID :3362 Bridle Bridge steel \_ \_ \_ \_ \_

on Chainage 2.825 of road unknown

In District Rudraprayag Under CD Ukhimath Division

---

## Bridge Inventory Report

Division: CD Ukhimath

Data not-yet finalized

### General

Name of Division : 40

Revenue Block Name : 16

Chainage (at Mid Point) : 2.825

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 2/3

Feature Intersected : Gavadi Ghedera

Name of Bridge : Bridle Bridge steel

Nearest Town : sonparyag

Latitude (Northing) : 30.30566000

Longitude (Easting) : 79.33910070

Construction Year : 2007

Inventory Year : 2023

### Geometric

Overall length (in meter) : 9.00

Total No of Span : 1

Maximum Span (in meter) : 9.00

Span Arrangement : 1x9

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 2147.000

OFL Ordinary Flood Level : 2144.000

LWL Low Water Level : 2142.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre : 2153.000

Road Level at Centre : 2153.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er Pawan kumar

