

ID :3420 ?????? ??????? ?0 ????? ?? ?0??0- 32 \_\_\_\_\_

on Chainage 31.500 of Thatyud Kempty motor road

In District Tehri Under TD Thathyd Division

---

## Bridge Inventory Report

Division: TD Thathyd

Data not-yet finalized

### General

Name of Division : 49

Revenue Block Name : 24

Chainage (at Mid Point) : 31.500

Road/ Segment Name : 8165

Bridge Type : Motor Bridge High Level

Structure No : 32/1

Feature Intersected : ??????? ??????

Name of Bridge : ?????? ??????? ?0 ????? ?? ?0??0- 32

Nearest Town : Jinsi

Latitude (Northing) : 30.47810000

Longitude (Easting) : 78.05788056

Construction Year : 2023

Inventory Year : 2023

### Geometric

Overall length (in meter) : 10.00

Total No of Span : 1

Maximum Span (in meter) : 10.00

Span Arragment : 1X10

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 5.950

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : NA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC counterfort type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

