

ID :3429 PANIYALI BRIDGE \_ \_ \_ \_ \_

on Chainage 0.000 of road unknown

In District Pauri Under CD Dugadda Division

---

## Bridge Inventory Report

Division: CD Dugadda

Data not-yet finalized

### General

Name of Division : 71

Revenue Block Name : 43

Chainage (at Mid Point) : 0.000

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 1/0

Feature Intersected : PANIYALI NALA

Name of Bridge : PANIYALI BRIDGE

Nearest Town : KOTDWAR

Latitude (Northing) : 29.74750000

Longitude (Easting) : 78.74750000

Construction Year : 1993

Inventory Year : 2024

### Geometric

Overall length (in meter) : 19.00

Total No of Span : 2

Maximum Span (in meter) : 19.00

Span Arrangement : 1X19

No of Lane : 1.500

Overall Width (m) : 5.500

Carriageway Width (m) : 4.700

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 1

Abutment Type : Stone Masonry

Pier Type : Stone Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : KAPIL CHAUHAN

