

ID :3436 Chamkot Pedestrain bridle bridge _ _ _ _ _

on Chainage 0.300 of road unknown

In District Uttarkashi Under PD Uttarkashi Division

Bridge Inventory Report

Division: PD Uttarkashi

Data not-yet finalized

General

Name of Division : 30

Revenue Block Name : 6

Chainage (at Mid Point) : 0.300

Road/ Segment Name :

Bridge Type : Pedestrain Bridge

Structure No : 1

Feature Intersected : Bhagirathi River

Name of Bridge : Chamkot Pedestrain bridle bridge

Nearest Town : Matli

Latitude (Northing) : 30.73666666

Longitude (Easting) : 78.38611111

Construction Year : 2023

Inventory Year : 2024

Geometric

Overall length (in meter) : 84.00

Total No of Span : 1

Maximum Span (in meter) : 84.00

Span Arragment : 1*84

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 1049.380

OFL Ordinary Flood Level :

LWL Low Water Level : 1041.400

Design Velocity (m/Sec) :

Design Discharge (Cumeecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Truss

Superstructure Material : Composite

Wearing Coat Type : Other

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Ganesh Chamoli

