

ID :3455 Local River \_ \_ \_ \_ \_

on Chainage 2.700 of Bijorpani Kunjkhal Kolakhal Pandiyana Basdang Jaykot motor road

In District Pauri Under CD Pauri Division

---

## Bridge Inventory Report

Division: CD Pauri

Data not-yet finalized

### General

Name of Division : 68

Revenue Block Name : 46

Chainage (at Mid Point) : 2.700

Road/ Segment Name : 3144

Bridge Type : Motor Bridge High Level

Structure No : 2/28

Feature Intersected : Local River

Name of Bridge : Local River

Nearest Town : Sundarkhal

Latitude (Northing) : 29.88227700

Longitude (Easting) : 78.91929000

Construction Year : 2007

Inventory Year : 2010

### Geometric

Overall length (in meter) : 10.00

Total No of Span : 1

Maximum Span (in meter) : 10.00

Span Arrangement : 1x10.00

No of Lane : 1.000

Overall Width (m) : 5.000

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : Stone Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : J.E. Deepmohan Uniyal

