

ID :3510 Prayageshwar \_ \_ \_ \_ \_

on Chainage 54.800 of road unknown

In District Almora Under CD Ranikhet Division

---

## Bridge Inventory Report

Division: CD Ranikhet

Data not-yet finalized

### General

Name of Division : 4

Revenue Block Name : 62

Chainage (at Mid Point) : 54.800

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 55/7

Feature Intersected : Ramganga River

Name of Bridge : Prayageshwar

Nearest Town : Chakhutiya

Latitude (Northing) : 29.86809700

Longitude (Easting) : 79.33979800

Construction Year :

Inventory Year : 2024

### Geometric

Overall length (in meter) : 8.00

Total No of Span : 6

Maximum Span (in meter) : 8.00

Span Arrangement : 1\*6

No of Lane : 1.000

Overall Width (m) : 5.200

Carriageway Width (m) : 4.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 3.300

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level : 101.300

Design Velocity (m/Sec) : 0.00

Design Discharge (Cumecs) : 0.00

Soffit Level at Centre : 0.000

Road Level at Centre : 0.000

Design Scour Level at Pier : 0.000

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Soft clayey

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Rakesh Chandra Arya

