

ID :352 Bhakhra Setu _ _ _ _ _

on Chainage 40.000 of Ramnagar Kaladhungi Haldwani Kathgodam Chorgaliya Sitarganj Bizti state highway : .

In District Nanital Under CD Haldwani Division

Bridge Inventory Report

Division: CD Haldwani

Data not-yet finalized

General

Name of Division : 22

Revenue Block Name : 82

Chainage (at Mid Point) : 40.000

Road/ Segment Name : 83

Bridge Type : Motor Bridge High Level

Structure No : 30x3

Feature Intersected : Bhakhra River

Name of Bridge : Bhakhra Setu

Nearest Town : Lamachaur

Latitude (Northing) : 29.22904900

Longitude (Easting) : 79.40962200

Construction Year : 2013

Inventory Year : 2021

Geometric

Overall length (in meter) : 90.00

Total No of Span : 1

Maximum Span (in meter) : 90.00

Span Arrangement : 3x30

No of Lane : 2.000

Overall Width (m) : 7.500

Carriageway Width (m) : 7.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 102.300

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Mild

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Brick Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : plumb concrete

Bank Protection Right Side of Up-stream : plumb concrete

Bank Protection Left Side of Down-stream : plumb concrete

Bank Protection Right Side of Down-stream : plumb concrete

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Mohan Singh Khampa

