

ID :3581 Mainol Mai paniyara mai Puliya _ _ _ _ _

on Chainage 0.000 of Dharasu to Yamunotri Bridle Road : .

In District Uttarkashi Under PD Uttarkashi Division

Bridge Inventory Report

Division: PD Uttarkashi

Data not-yet finalized

General

Name of Division : 30

Revenue Block Name : 4

Chainage (at Mid Point) : 0.000

Road/ Segment Name : 7281

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : paniyara gadgera

Name of Bridge : Mainol Mai paniyara mai Puliya

Nearest Town : Mainol

Latitude (Northing) : 30.67250600

Longitude (Easting) : 78.27604000

Construction Year : 2016

Inventory Year : 2025

Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1*6.00

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.000

RS Footpath Width (m) : 1.200

LS Footpath Width (m) : 1.500

Approach Width i/c Shoulders (m) : 1.200

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Not Provided
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Req. some qty. for protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : Req. some qty. for protection work provided
Bank Protection Right Side of Down-stream : Req. some qty. for protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE :

