

ID :3696 MATIYALNA PUL BAND TO PILKHERA SAGODA MOTOR BRIDGE

on Chainage 1.950 of Matiyalna pul bend to Pilkhera Sagoda Edakhhal motor road

In District Pauri Under CD Paboo Division

---

## Bridge Inventory Report

Division: CD Paboo

Data not-yet finalized

### General

Name of Division : 125

Revenue Block Name : 45

Chainage (at Mid Point) : 1.950

Road/ Segment Name : 3414

Bridge Type : Motor Bridge High Level

Structure No : 2/1

Feature Intersected : Local Gadera

Name of Bridge : MATIYALNA PUL BAND TO PILKHERA SAGODA MOTOR BRIDGE

Nearest Town : naugaonkhal

Latitude (Northing) : 29.99096800

Longitude (Easting) : 78.85294500

Construction Year : 2023

Inventory Year : 2025

### Geometric

Overall length (in meter) : 15.00

Total No of Span : 1

Maximum Span (in meter) : 15.00

Span Arrangement : 1x15

No of Lane : 1.000

Overall Width (m) : 5.250

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.850

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A  
Load Rating : Class A  
Super-Structure  
Superstructure Type : T-beam and slab  
Superstructure Material : Reinforced concrete  
Wearing Coat Type : Cement Concrete  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : Cast-in-situ concrete  
Bearing type : Elastomeric  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Raft  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : RCC counterfort type  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : protection work provided  
Bank Protection Right Side of Up-stream : protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final

Name of JE/AAE : Antriksha Kabtiyal / Anil Kumar

