

ID :3766 Kotigad _ _ _ _ _

on Chainage 0.500 of Hindolakhhal Soni (Saroli) Bhaisark motor road

In District Tehri Under CD Narendnagar Division

Bridge Inventory Report

Division: CD Narendnagar

Data not-yet finalized

General

Name of Division : 44

Revenue Block Name : 27

Chainage (at Mid Point) : 0.500

Road/ Segment Name : 6200

Bridge Type : Foot Over Bridge

Structure No : 1/1

Feature Intersected : Kotigad

Name of Bridge : Kotigad

Nearest Town : Hindolakhhal

Latitude (Northing) : 30.18290700

Longitude (Easting) : 78.31729900

Construction Year : 2010

Inventory Year : 2025

Geometric

Overall length (in meter) : 21.00

Total No of Span : 1

Maximum Span (in meter) : 21.00

Span Arrangement : 1x21m

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.900

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 3.750

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 2

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

