

ID :3783 Dalmodi _ _ _ _ _

on Chainage 0.000 of road unknown

In District Almora Under CD Almora Division

Bridge Inventory Report

Division: CD Almora

Data not-yet finalized

General

Name of Division : 2

Revenue Block Name : 67

Chainage (at Mid Point) : 0.000

Road/ Segment Name :

Bridge Type : Foot Over Bridge

Structure No : 1/1

Feature Intersected : sai nadi

Name of Bridge : Dalmodi

Nearest Town : Dalmodi

Latitude (Northing) : 29.77883333

Longitude (Easting) : 79.60235278

Construction Year : 2024

Inventory Year : 2025

Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 1x36

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 2.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 50.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 101.000

OFL Ordinary Flood Level : 101.000

LWL Low Water Level : 101.000

Design Velocity (m/Sec) : 0.00

Design Discharge (Cumecs) : 0.00

Soffit Level at Centre : 0.000

Road Level at Centre : 0.000

Design Scour Level at Pier : 0.000

Design Scour Level at Abutments : 0.000

Exposure Condition : Extreme

Seismic Importance factor : 0.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Ganesh Chandra Joshi

