

ID :426 Meenus Bridge _ _ _ _ _

on Chainage 71.450 of Haripur Ichadi Meenus state highway

In District Dehradun Under TD Sahiya Division

Bridge Inventory Report

Division: TD Sahiya

Data not-yet finalized

General

Name of Division : 56

Revenue Block Name : 28

Chainage (at Mid Point) : 71.450

Road/ Segment Name : 45

Bridge Type : Motor Bridge High Level

Structure No : 71/6

Feature Intersected : Tons River

Name of Bridge : Meenus Bridge

Nearest Town : Attal gaon

Latitude (Northing) : 30.76111000

Longitude (Easting) : 77.70458000

Construction Year : 2003

Inventory Year : 2021

Geometric

Overall length (in meter) : 84.00

Total No of Span : 1

Maximum Span (in meter) : 84.00

Span Arrangement : 1x84

No of Lane : 1.000

Overall Width (m) : 4.700

Carriageway Width (m) : 4.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Pardeep Uniyal

