

ID :440 Box Culvert _ _ _ _ _

on Chainage 0.900 of Keshuwala Link Road in Nathuwala Ambiwala

In District Dehradun Under CD Dehradun Division

Bridge Inventory Report

Division: CD Dehradun

Data not-yet finalized

General

Name of Division : 54

Revenue Block Name : 31

Chainage (at Mid Point) : 0.900

Road/ Segment Name : 913

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Aasan River

Name of Bridge : Box Culvert

Nearest Town : Naya Gaon

Latitude (Northing) : 30.31305556

Longitude (Easting) : 77.91055556

Construction Year : 2006

Inventory Year : 2021

Geometric

Overall length (in meter) : 40.00

Total No of Span : 11

Maximum Span (in meter) : 10.00

Span Arrangement : 4x10

No of Lane : 2.000

Overall Width (m) : 8.400

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 10.500

Gradient (%age) : 2

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : POT PIN

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : Raft

No of Piers : 11

Abutment Type : RCC Box type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Maan Singh

