

ID :445 Dandi \_ \_ \_ \_ \_

on Chainage 5.400 of Kashipur Thakurdwara State Highway

In District Udham Singh Nagar Under CD Kashipur Division

---

## Bridge Inventory Report

Division: CD Kashipur

Data not-yet finalized

### General

Name of Division : 25

Revenue Block Name : 84

Chainage (at Mid Point) : 5.400

Road/ Segment Name : 104

Bridge Type : Motor Bridge High Level

Structure No : 1/2

Feature Intersected : dandi

Name of Bridge : Dandi

Nearest Town : Kashipur

Latitude (Northing) : 29.11000000

Longitude (Easting) : 78.53000000

Construction Year : 1988

Inventory Year : 2021

### Geometric

Overall length (in meter) : 27.00

Total No of Span : 3

Maximum Span (in meter) : 9.00

Span Arrangement : 3X9

No of Lane : 2.000

Overall Width (m) : 7.500

Carriageway Width (m) : 7.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 9.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Chetan Bhatt

