

ID :475 Tons bridge _ _ _ _ _

on Chainage 0.175 of Dehradun Kimadi Lambhidhar Motilal Nehru Cart Makenji Holock Company Garden state highway

In District unknown Under PD Dehradun Division

Bridge Inventory Report

Division: PD Dehradun

Data not-yet finalized

General

Name of Division : 51

Revenue Block Name :

Chainage (at Mid Point) : 0.175

Road/ Segment Name : 36

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Tons river

Name of Bridge : Tons bridge

Nearest Town : dehradun

Latitude (Northing) : 30.37190000

Longitude (Easting) : 78.04220000

Construction Year :

Inventory Year : 2021

Geometric

Overall length (in meter) : 48.00

Total No of Span : 1

Maximum Span (in meter) : 48.00

Span Arrangement : 1x48.00m

No of Lane : 1.000

Overall Width (m) : 4.800

Carriageway Width (m) : 4.100

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Filler

Railing/Crash Barrier type : Tubular steel

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : Open

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

