

ID :477 55.00 Mtr litgariya Pedestrain Bridge _ _ _ _ _

on Chainage 3.000 of road unknown

In District Bageshwar Under CD Kapkot Division

Bridge Inventory Report

Division: CD Kapkot

Data not-yet finalized

General

Name of Division : 6

Revenue Block Name : 72

Chainage (at Mid Point) : 3.000

Road/ Segment Name :

Bridge Type : Pedestrain Bridge

Structure No : 3/1

Feature Intersected : Litgariya Garh

Name of Bridge : 55.00 Mtr litgariya Pedestrain Bridge

Nearest Town : Liti Gauv

Latitude (Northing) : 30.02146345

Longitude (Easting) : 80.03698105

Construction Year : 2010

Inventory Year : 2010

Geometric

Overall length (in meter) : 55.00

Total No of Span : 1

Maximum Span (in meter) : 55.00

Span Arragment : 1x55

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 1643.000

OFL Ordinary Flood Level : 1642.500

LWL Low Water Level : 1642.000

Design Velocity (m/Sec) : 6.00

Design Discharge (Cumeecs) : 400.00

Soffit Level at Centre : 1647.250

Road Level at Centre : 1648.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : other

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : Plum Concrete Block

Bank Protection Right Side of Up-stream : Plum Concret

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : Plum Concret

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Pankaj Patwa

