

ID :496 Bridge _ _ _ _ _

on Chainage 1.400 of road unknown

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General

Name of Division : 23

Revenue Block Name : 86

Chainage (at Mid Point) : 1.400

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Nala

Name of Bridge : Bridge

Nearest Town : Gadarpur

Latitude (Northing) : 29.04416667

Longitude (Easting) : 79.26444444

Construction Year :

Inventory Year : 2021

Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1*6

No of Lane : 2.000

Overall Width (m) : 7.000

Carriageway Width (m) : 7.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 10.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Soft clayey

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 0

Abutment Type : Brick Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. P. C. Bahuguna

