

ID :498 Rambaag Bridge _ _ _ _ _

on Chainage 5.820 of Rudrapur Gadarpur Dineshpur Madkota haldwani state highway

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General

Name of Division : 23

Revenue Block Name : 86

Chainage (at Mid Point) : 5.820

Road/ Segment Name : 43

Bridge Type : Motor Bridge High Level

Structure No : 2/1

Feature Intersected : Kulna

Name of Bridge : Rambaag Bridge

Nearest Town : dineshpur

Latitude (Northing) : 29.29050500

Longitude (Easting) : 79.30916667

Construction Year :

Inventory Year : 2021

Geometric

Overall length (in meter) : 18.00

Total No of Span : 2

Maximum Span (in meter) : 9.00

Span Arrangement : 2*9

No of Lane : 2.000

Overall Width (m) : 7.000

Carriageway Width (m) : 7.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 10.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Soft clayey

Abutment Foundation Type : Raft

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : Boulder pitching

Bank Protection Right Side of Up-stream : Boulder pitching

Bank Protection Left Side of Down-stream : Boulder pitching

Bank Protection Right Side of Down-stream : Boulder pitching

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. P. C. Bahuguna

