

ID :508 Dhandi _ _ _ _ _

on Chainage 2.800 of Shyam Nagar Babarkheda road

In District Udham Singh Nagar Under CD Kashipur Division

Bridge Inventory Report

Division: CD Kashipur

Data not-yet finalized

General

Name of Division : 25

Revenue Block Name : 83

Chainage (at Mid Point) : 2.800

Road/ Segment Name : 4465

Bridge Type : Motor Bridge High Level

Structure No : 3/3

Feature Intersected : Dhandi River

Name of Bridge : Dhandi

Nearest Town : Jaspur

Latitude (Northing) : 29.21824100

Longitude (Easting) : 78.87691700

Construction Year : 2017

Inventory Year : 2018

Geometric

Overall length (in meter) : 30.00

Total No of Span : 1

Maximum Span (in meter) : 30.00

Span Arrangement : 1x30m

No of Lane : 1.000

Overall Width (m) : 12.000

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 1.750

LS Footpath Width (m) : 1.750

Approach Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 204.779

OFL Ordinary Flood Level :

LWL Low Water Level : 200.891

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre : 208.133

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Pre-stressed concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : other

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Well

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Mohd Islam

