

ID :530 Kala Nala Setu _ _ _ _ _

on Chainage 1.000 of road unknown

In District Nanital Under CD Haldwani Division

Bridge Inventory Report

Division: CD Haldwani

Data not-yet finalized

General

Name of Division : 22

Revenue Block Name : 82

Chainage (at Mid Point) : 1.000

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 10x1

Feature Intersected : Kala Nala

Name of Bridge : Kala Nala Setu

Nearest Town : Tiwari Nagar

Latitude (Northing) : 29.03777778

Longitude (Easting) : 79.55111111

Construction Year : 2021

Inventory Year : 2021

Geometric

Overall length (in meter) : 10.00

Total No of Span : 1

Maximum Span (in meter) : 10.00

Span Arrangement : 1x10

No of Lane : 1.000

Overall Width (m) : 6.500

Carriageway Width (m) : 6.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Mild

Seismic Importance factor : 1.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : Steel rolled section
Bearing type : Not Provided
Sub-Structure
Founding Strata : Sandy
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Brick Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Brick Work in 1:4
Bank Protection Right Side of Up-stream : Brick Work in 1:4
Bank Protection Left Side of Down-stream : Protection in Plum Concrete
Bank Protection Right Side of Down-stream : Protection in Plum Concrete
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : Er. Saleem Saafi

