

ID :545 Thati Bridge _ _ _ _ _

on Chainage 1.170 of Pipli motor road to Thati motor road

In District Uttarkashi Under PD Uttarkashi Division

Bridge Inventory Report

Division: PD Uttarkashi

Data not-yet finalized

General

Name of Division : 30

Revenue Block Name : 4

Chainage (at Mid Point) : 1.170

Road/ Segment Name : 5259

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Dhanpati River

Name of Bridge : Thati Bridge

Nearest Town : Pipli

Latitude (Northing) : 30.65033000

Longitude (Easting) : 78.39593000

Construction Year : 2016

Inventory Year : 2021

Geometric

Overall length (in meter) : 72.00

Total No of Span : 1

Maximum Span (in meter) : 72.00

Span Arrangement : 1X72

No of Lane : 1.000

Overall Width (m) : 6.300

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.600

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : other

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : O.P. Semwal

