

ID :554 Koshikanta _ _ _ _ _

on Chainage 7.000 of Junginala road (Ramraj road) km 4 to kosikanta motor road

In District Udham Singh Nagar Under CD Kashipur Division

Bridge Inventory Report

Division: CD Kashipur

Data not-yet finalized

General

Name of Division : 25

Revenue Block Name : 85

Chainage (at Mid Point) : 7.000

Road/ Segment Name : 212

Bridge Type : Motor Bridge High Level

Structure No : 1/2

Feature Intersected : ghogha

Name of Bridge : Koshikanta

Nearest Town : Koshikanta

Latitude (Northing) : 29.12000000

Longitude (Easting) : 79.06000000

Construction Year : 2016

Inventory Year : 2020

Geometric

Overall length (in meter) : 21.00

Total No of Span : 3

Maximum Span (in meter) : 7.00

Span Arrangement : 3*7

No of Lane : 2.000

Overall Width (m) : 9.000

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.750

LS Footpath Width (m) : 0.750

Approach Width i/c Shoulders (m) : 9.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : other

Sub-Structure

Founding Strata : Hard clayey

Abutment Foundation Type : Raft

Pier Foundation Type : Raft

No of Piers : 4

Abutment Type : RCC buttressed type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : Plum concrete Blocks

Bank Protection Right Side of Up-stream : pl

Bank Protection Left Side of Down-stream : Plum concrete Blocks

Bank Protection Right Side of Down-stream : Plum concrete Blocks

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Jagjeewan Singh

