

ID :646 Katna Bridge \_ \_ \_ \_ \_

on Chainage 1.200 of Road from Devnagar football field to Vishnu Pramaniks house

In District Udham Singh Nagar Under CD Khatima Division

---

## Bridge Inventory Report

Division: CD Khatima

Data not-yet finalized

### General

Name of Division : 24

Revenue Block Name : 88

Chainage (at Mid Point) : 1.200

Road/ Segment Name : 6662

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Katna River

Name of Bridge : Katna Bridge

Nearest Town : Shaktifarm

Latitude (Northing) : 29.02419200

Longitude (Easting) : 79.63085100

Construction Year : 2020

Inventory Year : 2021

### Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 1x36m

No of Lane : 2.000

Overall Width (m) : 8.400

Carriageway Width (m) : 8.400

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 9.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class AA

Load Rating : Class AA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Pre-stressed concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Pre-cast concrete

Bearing type : POT PIN

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Well

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Satyapal Singh

