

ID :7 Steel Girder Bridge in Bamnath Gad km 76 \_ \_ \_ \_ \_

on Chainage 76.825 of Rudraprayag Pokhari Gopeshwar state highway

In District Chamoli Under CD Pokhari Division

---

## Bridge Inventory Report

Division: CD Pokhari

Data not-yet finalized

### General

Name of Division : 128

Revenue Block Name : 10

Chainage (at Mid Point) : 76.825

Road/ Segment Name : 78

Bridge Type : Motor Bridge High Level

Structure No : 76/1

Feature Intersected : Bamnath Gad

Name of Bridge : Steel Girder Bridge in Bamnath Gad km 76

Nearest Town : Nagnath Pokhari

Latitude (Northing) : 30.36379000

Longitude (Easting) : 79.23590400

Construction Year : 1980

Inventory Year : 2020

### Geometric

Overall length (in meter) : 24.32

Total No of Span : 1

Maximum Span (in meter) : 24.32

Span Arrangement : 1x24.32

No of Lane : 1.000

Overall Width (m) : 5.000

Carriageway Width (m) : 4.270

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Filler

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Mohit Mishra

