

ID :731 12 Mtr Span Bridge at Ramnagar Laldhang Van Marg at Chorpani Nala \_\_\_\_\_

on Chainage 2.000 of Ramnagar-Dhela-Laldhang Van Road.

In District Naital Under CD Ramnagar Division

---

## Bridge Inventory Report

Division: CD Ramnagar

Data not-yet finalized

### General

Name of Division : 11

Revenue Block Name : 81

Chainage (at Mid Point) : 2.000

Road/ Segment Name : 2804

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Chorpani Nala

Name of Bridge : 12 Mtr Span Bridge at Ramnagar Laldhang Van Marg at Chorpani Nala

Nearest Town : Ramnagar

Latitude (Northing) : 29.39371600

Longitude (Easting) : 79.10869400

Construction Year : 2010

Inventory Year : 2021

### Geometric

Overall length (in meter) : 12.00

Total No of Span : 1

Maximum Span (in meter) : 12.00

Span Arrangement : 1x12m

No of Lane : 2.000

Overall Width (m) : 7.500

Carriageway Width (m) : 7.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Brick Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Umashankar Kukreti AAE

