

ID :768 Kadwa nala Bridge _ _ _ _ _

on Chainage 10.920 of Shahid Gajender Singh Bisht Road) state highway (Majra Bhuddi Shekhuwala Dharmawala road)

In District Dehradun Under CD Dehradun Division

Bridge Inventory Report

Division: CD Dehradun

Data not-yet finalized

General

Name of Division : 54

Revenue Block Name : 31

Chainage (at Mid Point) : 10.920

Road/ Segment Name : 65

Bridge Type : Motor Bridge High Level

Structure No : 10/4

Feature Intersected : Kadwa Nala

Name of Bridge : Kadwa nala Bridge

Nearest Town : Ganeshpur

Latitude (Northing) : 30.30286100

Longitude (Easting) : 77.91057500

Construction Year : 2011

Inventory Year : 2021

Geometric

Overall length (in meter) : 40.00

Total No of Span : 5

Maximum Span (in meter) : 8.00

Span Arrangement : 5x8

No of Lane : 2.000

Overall Width (m) : 7.500

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 10.000

Gradient (%age) : 3

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Single/Multi-cell Box

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Steel rolled section

Bearing type : other

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : Raft

No of Piers : 4

Abutment Type : RCC buttressed type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : Plum

Bank Protection Right Side of Up-stream : Plum

Bank Protection Left Side of Down-stream : Plum

Bank Protection Right Side of Down-stream : Plum

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Maan Singh

