

ID :79 Chitreshwar Dham \_ \_ \_ \_ \_

on Chainage 0.325 of Ranibagh Brewery road

In District Nanital Under PD Nainital Division

---

## Bridge Inventory Report

Division: PD Nainital

Data not-yet finalized

### General

Name of Division : 9

Revenue Block Name : 78

Chainage (at Mid Point) : 0.325

Road/ Segment Name : 5335

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : Gola River

Name of Bridge : Chitreshwar Dham

Nearest Town : Haldwani

Latitude (Northing) : 29.28824300

Longitude (Easting) : 79.54982800

Construction Year : 2017

Inventory Year : 2021

### Geometric

Overall length (in meter) : 80.00

Total No of Span : 1

Maximum Span (in meter) : 80.00

Span Arrangement : 1x80

No of Lane : 1.000

Overall Width (m) : 2.200

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 3.750

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : Painting work

final

Name of JE/AAE : Er. Yashpal Ram

