

ID :809 bhakhada Bridge \_ \_ \_ \_ \_

on Chainage 3.350 of Gram Kopa kripali marg

In District Udham Singh Nagar Under PD Rudrapur Division

---

## Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

### General

Name of Division : 23

Revenue Block Name : 86

Chainage (at Mid Point) : 3.350

Road/ Segment Name : 4875

Bridge Type : Motor Bridge High Level

Structure No : 4/2

Feature Intersected : bhakhada River

Name of Bridge : bhakhada Bridge

Nearest Town : gularbhoj

Latitude (Northing) : 29.10545800

Longitude (Easting) : 79.32541900

Construction Year : 1974

Inventory Year : 2021

### Geometric

Overall length (in meter) : 46.20

Total No of Span : 5

Maximum Span (in meter) : 9.00

Span Arrangement : 5x9M

No of Lane : 1.000

Overall Width (m) : 7.500

Carriageway Width (m) : 3.750

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : other

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Well

Pier Foundation Type : Well

No of Piers : 4

Abutment Type : other

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er B N Pandey

