

ID :822 Baigul Bridge \_ \_ \_ \_ \_

on Chainage 0.713 of Rudrapur Bypass Road

In District Udham Singh Nagar Under PD Rudrapur Division

---

## Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

### General

Name of Division : 23

Revenue Block Name : 87

Chainage (at Mid Point) : 0.713

Road/ Segment Name : 521

Bridge Type : Motor Bridge High Level

Structure No : 1/2

Feature Intersected : Baigul River

Name of Bridge : Baigul Bridge

Nearest Town : Rudrapur

Latitude (Northing) : 28.97759000

Longitude (Easting) : 79.40288000

Construction Year :

Inventory Year : 2021

### Geometric

Overall length (in meter) : 26.00

Total No of Span : 1

Maximum Span (in meter) : 26.00

Span Arrangement : 1\*26

No of Lane : 2.000

Overall Width (m) : 7.000

Carriageway Width (m) : 7.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 9.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B  
Load Rating : Class B  
Super-Structure  
Superstructure Type : Arch  
Superstructure Material : Reinforced concrete  
Wearing Coat Type : Bituminous Concrete  
Expansion Joint Type : Not Provided  
Railing/Crash Barrier type : Cast-in-situ concrete  
Bearing type : Not Provided  
Sub-Structure  
Founding Strata : Hard clayey  
Abutment Foundation Type : Raft  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : RCC buttressed type  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : Boulder Pitching  
Bank Protection Right Side of Up-stream : Boulder Pitching  
Bank Protection Left Side of Down-stream : Boulder Pitching  
Bank Protection Right Side of Down-stream : Boulder Pitching  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final

Name of JE/AAE : Er. Sachin Kumar

