

ID :85 Steel girder bridge near Gawana _ _ _ _ _

on Chainage 0.017 of road unknown

In District Uttarkashi Under PD Bhatwari Division

Bridge Inventory Report

Division: PD Bhatwari

Data not-yet finalized

General

Name of Division : 31

Revenue Block Name : 6

Chainage (at Mid Point) : 0.017

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : Gawana gaad

Name of Bridge : Steel girder bridge near Gawana

Nearest Town : Gawana

Latitude (Northing) : 30.75640000

Longitude (Easting) : 78.47440000

Construction Year : 1970

Inventory Year : 2020

Geometric

Overall length (in meter) : 33.50

Total No of Span : 1

Maximum Span (in meter) : 33.50

Span Arrangement : 1x33.50

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Steel rolled section

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : other

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

