

ID :867 suspension bridge at aganeri \_ \_ \_ \_ \_

on Chainage 1.650 of road unknown

In District Almora Under CD Ranikhet Division

---

## Bridge Inventory Report

Division: CD Ranikhet

Data not-yet finalized

### General

Name of Division : 4

Revenue Block Name : 62

Chainage (at Mid Point) : 1.650

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 2/1

Feature Intersected : ramganga

Name of Bridge : suspension bridge at aganeri

Nearest Town : naigar

Latitude (Northing) : 29.98651389

Longitude (Easting) : 79.34357778

Construction Year : 2001

Inventory Year : 2021

### Geometric

Overall length (in meter) : 82.00

Total No of Span : 1

Maximum Span (in meter) : 80.00

Span Arrangement : 1x80

No of Lane : 1.000

Overall Width (m) : 1.700

Carriageway Width (m) : 1.700

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 940.000

OFL Ordinary Flood Level : 938.000

LWL Low Water Level : 937.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load  
Load Rating : Footpath Live Load  
Super-Structure  
Superstructure Type : Suspension  
Superstructure Material : Steel  
Wearing Coat Type : Bituminous Concrete  
Expansion Joint Type : Not Provided  
Railing/Crash Barrier type : other  
Bearing type : other  
Sub-Structure  
Founding Strata : Bouldery  
Abutment Foundation Type : Raft  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : no protection work provided  
Bank Protection Right Side of Up-stream : no protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : Er. Vijaypal Singh

