

ID :905 Ramoli Bridge \_ \_ \_ \_ \_

on Chainage 1.280 of Ramoli Badalda motor road.

In District Uttarkashi Under CD Uttarkashi Division

---

## Bridge Inventory Report

Division: CD Uttarkashi

Data not-yet finalized

### General

Name of Division : 32

Revenue Block Name : 5

Chainage (at Mid Point) : 1.280

Road/ Segment Name : 5109

Bridge Type : Motor Bridge High Level

Structure No : 1/11

Feature Intersected : banot gaad

Name of Bridge : Ramoli Bridge

Nearest Town : Chinyalisaur

Latitude (Northing) : 30.67170300

Longitude (Easting) : 78.24415000

Construction Year : 2019

Inventory Year : 2021

### Geometric

Overall length (in meter) : 7.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1x6

No of Lane : 2.000

Overall Width (m) : 7.000

Carriageway Width (m) : 6.600

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Single/Multi-cell Box

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Ajay Dobriyal

