

ID :916 Danda jungle \_ \_ \_ \_ \_

on Chainage 0.900 of Primary Road in Village Mehuwala

In District Dehradun Under CD Dehradun Division

---

## Bridge Inventory Report

Division: CD Dehradun

Data not-yet finalized

### General

Name of Division : 54

Revenue Block Name : 32

Chainage (at Mid Point) : 0.900

Road/ Segment Name : 814

Bridge Type : Motor Bridge High Level

Structure No : 1/5

Feature Intersected : Danda Jungle Khala

Name of Bridge : Danda jungle

Nearest Town : Mehuwala

Latitude (Northing) : 30.29246100

Longitude (Easting) : 77.48428000

Construction Year : 2006

Inventory Year : 2021

### Geometric

Overall length (in meter) : 20.00

Total No of Span : 1

Maximum Span (in meter) : 20.00

Span Arrangement : 5.30x20

No of Lane : 1.500

Overall Width (m) : 5.300

Carriageway Width (m) : 5.300

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.300

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Mild

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : POT PIN

Sub-Structure

Founding Strata : Hard clayey

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 2

Abutment Type : Stone Masonry

Pier Type : Stone Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Maan Singh

