ID :1105 Begul River Bridge __ __ __ __ __

on Chainage 10.150 of Nagla Kichha state highway

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General
Name of Division : 23
Revenue Block Name : 87
Chainage (at Mid Point) : 10.150
Road/ Segment Name : 103
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Begul River
Name of Bridge : Begul River Bridge
Nearest Town : ANANDPUR
Latitude (Northing) : 28.97911770
Longitude (Easting) : 79.46678300
Construction Year : 2006
Inventory Year : 2020
Work Code(s) : --
Geometric
Overall length (in meter) : 10.00
Total No of Span : 1
Maximuam Span (in meter) : 10.00
Span Arragment : 1X12
No of Lane : 1.000
Overall Width (m) : 7.500
Carriageway Width (m) : 5.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 7.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 2500.000
OFL Ordinary Flood Level : 600.000
LWL Low Water Level : 400.000
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Arch
Superstructure Material : Masonry
Wearing Coat Type : Bituminous Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : other
Bearing type : other
Sub-Structure
Founding Strata : Hard clayey
Abutment Foundation Type : Raft
Pier Foundation Type : Raft
No of Piers : 0
Abutment Type : other
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

