ID :1258 Lwani motor bridge __ __ __ __ __

on Chainage 26.800 of Nanda devi rajjat road (Tharali Dewal Mundoli Waan state highway)

In District Chamoli Under CD Tharali Division

Bridge Inventory Report

Division: CD Tharali

Data not-yet finalized

General
Name of Division : 37
Revenue Block Name : 13
Chainage (at Mid Point) : 26.800
Road/ Segment Name : 135
Bridge Type : Motor Bridge High Level
Structure No : 27/1
Feature Intersected : Pinder river
Name of Bridge : Lwani motor bridge
Nearest Town : Lwani
Latitude (Northing) : 30.11428700
Longitude (Easting) : 79.60406800
Construction Year : 1981
Inventory Year : 2020
Work Code(s) : --
Geometric
Overall length (in meter) : 36.50
Total No of Span : 1
Maximuam Span (in meter) : 36.50
Span Arragment : 1*36.5
No of Lane : 1.000
Overall Width (m) : 4.850
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : kuldeep kumar

