ID :1263 RCC Slab __ __ __ __ __

on Chainage 4.700 of Manglor Nanuta Devband state highway

In District Haridwar Under CD Roorkee Division

Bridge Inventory Report

Division: CD Roorkee

Data not-yet finalized

General
Name of Division : 59
Revenue Block Name : 92
Chainage (at Mid Point) : 4.700
Road/ Segment Name : 66
Bridge Type : Motor Bridge High Level
Structure No : 1/19
Feature Intersected : Nala Lehboli
Name of Bridge : RCC Slab
Nearest Town : Lehboli
Latitude (Northing) : 29.75099000
Longitude (Easting) : 77.82519000
Construction Year : 2015
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 6.60
Total No of Span : 1
Maximuam Span (in meter) : 6.60
Span Arragment : 1x6.60
No of Lane : 1.000
Overall Width (m) : 7.500
Carriageway Width (m) : 6.600
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 9.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Open
No of Piers : 0
Abutment Type : other
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Shivani Saini