ID :1574 THADIYAR DEVTI KM 1, 84 M SPAN STEEL GIRDER __ __ __ __ __

on Chainage 1.000 of Thadiyar Devti Bridge approach road.

In District Dehradun Under CD Purola Division

Bridge Inventory Report

Division: CD Purola

Data not-yet finalized

General
Name of Division : 33
Revenue Block Name : 28
Chainage (at Mid Point) : 1.000
Road/ Segment Name : 5175
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Tons river
Name of Bridge : THADIYAR DEVTI KM 1, 84 M SPAN STEEL GIRDER
Nearest Town : MORI
Latitude (Northing) : 30.97503100
Longitude (Easting) : 77.95802200
Construction Year : 2013
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 84.00
Total No of Span : 1
Maximuam Span (in meter) : 84.00
Span Arragment : 1X84
No of Lane : 1.000
Overall Width (m) : 4.900
Carriageway Width (m) : 4.300
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 7.200
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Other
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

