ID :1832 68.58m span motor bridge Agnikund __ __ __ __ __

on Chainage 0.000 of District Magistrate Office approach motor road

In District Bageshwar Under PD Bageshwar Division

Bridge Inventory Report

Division: PD Bageshwar

Data not-yet finalized

General
Name of Division : 5
Revenue Block Name : 74
Chainage (at Mid Point) : 0.000
Road/ Segment Name : 241
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Saryu River
Name of Bridge : 68.58m span motor bridge Agnikund
Nearest Town : Bageshwar
Latitude (Northing) : 29.82829700
Longitude (Easting) : 79.77143900
Construction Year : 2009
Inventory Year : 2022
Work Code(s) : --
Geometric
Overall length (in meter) : 68.58
Total No of Span : 1
Maximuam Span (in meter) : 68.58
Span Arragment : 1x68.58m
No of Lane : 1.000
Overall Width (m) : 4.870
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 1
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 859.000
OFL Ordinary Flood Level : 857.000
LWL Low Water Level : 856.000
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Steel rolled section
Bearing type : Roller & Rocker
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Minakshi Pant

