ID :2337 Kaaligarh/Chamdhar Bridge __ __ __ __ __

on Chainage 338.575 of Paonta sahib (fazilka) Badrinath Mana pass national highway : .

In District Pauri Under NH Div Srinagar Division

Bridge Inventory Report

Division: NH Div Srinagar

Data not-yet finalized

General
Name of Division : 130
Revenue Block Name : 36
Chainage (at Mid Point) : 338.575
Road/ Segment Name : 1
Bridge Type : Motor Bridge High Level
Structure No : 58/57
Feature Intersected : Local Gadera
Name of Bridge : Kaaligarh/Chamdhar Bridge
Nearest Town : Chamdhar
Latitude (Northing) : 30.24034722
Longitude (Easting) : 78.86176944
Construction Year : 2012
Inventory Year : 2022
Work Code(s) : --
Geometric
Overall length (in meter) : 43.00
Total No of Span : 1
Maximuam Span (in meter) : 43.00
Span Arragment : 1x43
No of Lane : 1.500
Overall Width (m) : 12.200
Carriageway Width (m) : 8.000
RS Footpath Width (m) : 1.600
LS Footpath Width (m) : 1.600
Approch Width i/c Shoulders (m) : 10.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC counterfort type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Shashi Negi

