ID :2787 __ __ __ __ __

on Chainage 1.000 of Road from NH 87 in front of Jha college to Preet vihar colony at village Phajalpur Mahraula

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General
Name of Division : 23
Revenue Block Name : 87
Chainage (at Mid Point) : 1.000
Road/ Segment Name : 5041
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : 02 no. Nala
Name of Bridge :
Nearest Town : Rudrapur
Latitude (Northing) : 28.96018300
Longitude (Easting) : 79.39111700
Construction Year : 2016
Inventory Year : 2020
Work Code(s) : --
Geometric
Overall length (in meter) : 12.00
Total No of Span : 1
Maximuam Span (in meter) : 12.00
Span Arragment : 1*12
No of Lane : 1.000
Overall Width (m) : 6.000
Carriageway Width (m) : 3.750
RS Footpath Width (m) : 1.000
LS Footpath Width (m) : 1.000
Approch Width i/c Shoulders (m) : 7.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :

Exposure Condition : Moderate
Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Soft clayey
Abutment Foundation Type : Raft
Pier Foundation Type : other
No of Piers : 0
Abutment Type : RCC buttressed type
Pier Type : other
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Er. Yogesh Tatrari

