ID :296  Agroda Pedul Bridge  __ __ __ __ __

on Chainage 231.100 of Starting from its junction with NH-58 near Meerut in the state of Uttar Pradesh and connecting Bijnor Najibabad Kotdwara Pauri and terminating at junction with NH -58 near Srinagar National Highway

In District Pauri Under NH Div Srinagar

---

Bridge Inventory Report

Division: NH Div Srinagar

Data not-yet finalized

General
Name of Division : 130
Revenue Block Name : 37
Chainage (at Mid Point) : 231.100
Road/ Segment Name : 10
Bridge Type : Motor Bridge High Level
Structure No : 119/12
Feature Intersected : Pedul Gadhera
Name of Bridge : Agroda Pedul Bridge
Nearest Town : Paidul
Latitude (Northing) : 30.05989080
Longitude (Easting) : 78.78153470
Construction Year : 2023
Inventory Year : 2023
Work Code(s) : --
Geometric
Overall length (in meter) : 30.00
Total No of Span : 1
Maximuam Span (in meter) : 30.00
Span Arragment : 1x30
No of Lane : 2.000
Overall Width (m) : 15.000
Carriageway Width (m) : 11.350
RS Footpath Width (m) : 1.800
LS Footpath Width (m) : 1.800
Approch Width i/c Shoulders (m) : 17.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :

Design Scour Level at Abutments :
Exposure Condition : Moderate
Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Reinforced Elastomeric Joint
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC counterfort type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : Cement Concrete Work
Bank Protection Right Side of Down-stream : Cement Concrete Work
Floor Protection on Up-stream : Cut of Wall
Floor Protection on Down-stream : Cut of Wall
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Bhupendra Singh